



MTA WORKORDER PRINT REPORT

Details

**Workorder No** 11064391 CIP TUNNEL LINING - MONTHLY

**Target Start** May 1, 2024 7:00 AM

**Classification** 2. MECHANICAL \ 2.12 GROUTING & WATER LEAK MITIGATION **Worktype** PM

**Location** TK EB4 **Location Description** TK EB4 East Bound Upper GCT 3 to GCT 5

**Location in Building**

**Asset** MTA - 2.12 - 228 **Asset Tag**

**Asset Description** (43) CIP TUNNEL LINING -GCT3NE 1046+34.62 TO 1046+78.28 TRACK EB4.WATERPROOFING MEMBRANE AROUND ARCH **Asset Long Description** CONTACT GROUT HOSE ALONG CROWN EXTRADOS (NOT FOR LEAK REMEDIATION), REMEDIAL GROUT HOSES APPROX. 4 PER MEMBRANE SECTION - UPPER TRACK LEVEL (DWG CM006-GP-0050, -0308 HB VOLUME 1) SHTS 15, 37 OF 421,GCT 3N TUNNEL; UNITS: LF

**Asset Model #** **Asset Serial #**

**Asset Manufacturer** **Assigned labor/lead technician**

**Owner** MTA-3RD JOSEPH MASCIOLI **Owner Group**

**Parts Needed** **Special Access**

**Vendor** **Location Group** QUEENS

**Job Plan** MTA-2.12-16-M **CIP TUNNEL LINING - MONTHLY PM**

ID	Task ID	Task	Comments
10	CIP TUNNEL LINING -1	Inspection for water infiltration Record water infiltration inspection results, report any issues. Develop a remediation plan for any issues found.	

Engineer Input

Job Complete  Not Complete  Waiting on Materials  Quote Required

Comments

Completed By: [Signature] (Sign) NDiRico (Print name)

Date: 5/12 Start Time: 312 End Time: 324 ST Hours: 12 OT Hours: \_\_\_\_\_

Sub Contractor: \_\_\_\_\_