



MTA WORKORDER PRINT REPORT


Details

Workorder No 10967720 LVXFMR-30-B01-TA3 - Low Voltage Transformer - MONTHLY PM
Target Start Mar 1, 2024 7:00 AM
Classification 3 ELECTRICAL \ 3.4 FACILITY POWER DISTRIBUTION SYSTEM **Worktype** PM
Location B01 **Location Description** B01 Tail Trks Wye W. Mezz Fac. Power Substation
Location in Building
Asset MTA - 3.4.2 - 1693 **Asset Tag** LVXFMR-30-B01-TA3
Asset Description (1) LVXFMR-30-B01-TA3 - Low Voltage Transformer **Asset Long Description**
Asset Model # **Asset Serial #**
Asset Manufacturer **Assigned labor/lead technician**
Owner UNITY **Owner Group**
Parts Needed **Special Access**
Vendor **Location Group** TERMINAL
Job Plan MTA-3.4.2-LED-M **Lighting Fixture - LED - MONTHLY**

ID	Task ID	Task	Comments
10	LIGHT.LED-4	Visually inspect battery operated emergency lighting fixtures. Perform functional testing for battery operated emergency lighting fixtures for a minimum of 30 seconds, as required per NFPA 101 Section 7.9.3. Record any failures or issues with emergency light fixture battery. Replace battery if necessary.	Annual Completed

Engineer Input
 Job Complete Not Complete Waiting on Materials Quote Required

Comments

Completed By:  (Sign) Donald Fusco (Print name)
 Date: 3-1-24 Start Time: _____ End Time: _____ ST Hours: _____ OT Hours: _____
 Sub Contractor: Unity Electric